

Mayor's Ocean View Task Force
Construction Projects Update

1. 4th View Intersection:
 - Completed except for minor items.
 - Resurfacing Mason Creek – 1st View to be scheduled

2. 15th View Pump Station:
 - Design continuing
 - Location of pump station to be at north end of 15th View Street
 - Outfall pipe extension is complete
 - Community meeting to be scheduled for October 26 at Pretlow Library

3. Pleasant Avenue Pathway
 - Complete
 - Future resurfacing of Pleasant Avenue will include path on raised pavement markings.

4. Resurfacing – Federal Stimulus Funding – Work Scheduled for 2010
 - Granby Street: Wards Corner to Ocean View Avenue
 - Pleasant Avenue: 7th Bay to Shore Drive
 - Chesapeake Blvd: Fisherman's Road to E. Leicester

5. Willoughby Resurfacing: 7th – 15th View
 - Construction in progress

6. Little Creek Road Resurfacing – completed
 - Included concrete sidewalk installation and repair along Little Creek Road.
 - Landscaping work at Redmon Road planned for later this year.
 - Shoulder work near Pythian completed.

7. Shore Drive
 - Ditch piped and covered.
 - Sidewalk installed from Shopping Center to Huette.

8. Little Creek Road – Tidewater Drive Intersection Reconstruction
 - Will eliminate underpass, rebuild intersection
 - Design funded in FY10

9. Capeview Street Improvements – One Block South of Bayview Blvd
 - Design complete. Bids received. Contract award in progress.
 - Community discussions resulted in reduced scope (no sidewalk in northwest quadrant)

10. Sand Replenishment – 200,000 Cubic yards of sand in East Ocean View (17th Bay – Little Creek Inlet)
 - Completed in April
11. Breakwaters – 5 new Breakwaters in East Ocean View
 - Construction completed
12. Storm Water Outfall Extensions
 - Completed extensions at 14th View & 15th View
 - Extensions and repairs at Warwick and Inlet.
 - Design in progress. Anticipate construction this fiscal year.
13. Restriping 13th View Boat Ramp
 - Completed
14. Northside Park
 - Two fields completed.
 - Third field work in progress.
15. Police Second Precinct
 - \$15M new precinct in Central Business Park
 - Contract award in progress
 - Construction completion and opening ^{early}mid 2011
16. Fisherman's Road Sidewalk & Median Reconstruction
 - Complete except for landscaping to be done this fall/winter.
17. Replace Mason's Creek Bridge/Culvert on Granby Street
 - Permitting with State agencies complete
 - Design nearly complete
 - Will advertise for bids in November